CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/BTR/W.No.14/WMM/AIV/2016-17 25.08.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	**Mr. B.T. Ravikumar,** No.180, 3rd Main, H.V.R. Layout, Magadi Road, Bangalore – 560 079.
Name of the Work	Improvements to Road, Drain, Foot path 11th A Cross Vishveshwaraiaha Layout in Bagalagunte Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/131/2016-17 Dated: 04.08.2016
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	25.08.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	386	389	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	87	90	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	360	
4	Aggregate Impact value = percent fines	22.54	23.14	
	100* (W_2/W_1)%			22.84

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಕಿರಿಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು